G R S App F IX 4] 1947 - 48 File No 75-W

Previous References Serial Nos 37, 38

ml 73/47 (15, 16) (ml)

Later References

GENERAL AND REVENUE SECRETARIAT

Serial Nos Two

Part B for April 48.

SUBJECT

Payment of Rs 390 to the Contrac
for bailing out water in Connec
ion with the improvement to the
Kempambudhi tank in Bangalore
city

Kb (ml) - 48 dt. 23-4-48

The Chairman
City Improvement Trust
Board, Bangalore.
Executive Engr. P.W.D.
Bangalore Rural Division.

Accord sanction to the -

~~ME 75p 47~~ (37.38)/5003/m

From the chairman, C I T Bangalore

No: J 294/47-48 dt 23/2/48

Rel 45/47-48 Requests sanction to the payment of an extra sum of Rs 390/- to the contractor of the work relating to the improvements to the Kempamma Kere Tank in Bangalore city-

1) The ~~amount~~ sum of Rs 390/- is reported to have been calculated for loading water at the rate of Rs 2/- per 100 yards for the 195 yards of work which had to be excavated and removed before ~~from~~ the sump could be constructed. The data ~~that~~ does not show that a sum of Rs 382 has been paid to the coolies for this work

2) The chief engineer for R&B may be consulted whether the payment made was in accordance of proper sanction is in order. submitted for orders

Rea 4/3

3) The sum involved is small & pertains to a necessary piece of work which was omitted in the original estimate perhaps by oversight. The payment may be approved.

Briggs

U O No 252 d 5-3-48

4/ Forwarded with compliments to the Chief Engineer for Roads & Buildings for favour of remarks on the above proposal

BO
for machandy
for secretary to Govt
4/Mar

13 Br II
Rec
6/3/48

OFFICE OF THE CHIEF ENGINEER OF MYSORE
REGD NO 384
DATE 6 3 48
BANGALORE

451

U. .o No. 417 dated 15th March 1948.

Returned with compliments.

Under the circumstances explained by the Secretary to Government, Revenue Department, the proposal to pay baling out charges may be approved.

Secretary to Government,
~~General~~ Revenue Department.

for original
Chief Engineer for Roads
& Buildings.

REVENUE SECRETARY
9591
25/3
MYSORE

25/3/48

6/ submitted with a draft GO for approval (in the light of the opinion of the chief Engineer)

Mr
30/3/48

7/ May be approved

Secretary for
31 3 48

9845
31/3

8/ Is no resolution of the BO necessary in this matter?

1/4/1948
for

5003/in

9) As the amount involved is very small Viz Rs 390/- only (when compared to the estimated cost of Rs 42,975/-) and as the expenditure is an incidental one in connection with a sanctioned work it is perhaps not necessary to obtain the resolution of the Trust Board the chairman may however be requested to submit proposals in future only after they are approved by the Board submitted with reference to para 8 supra

Mar 3/4 By Supdt

Reviewed Sir 5/4/48

10029/5/4

The boring charges of Rs 390/- may be sanctioned in the circumstances explained

OFFICE OF THE MINISTER OR FINANCE & INDUSTRIES
No 3022
Date 6/4/48

Received by Finance & Revenue

Sd-K 6/4

Issue By Supdt 14/4

To,

The chairman, Bungalows
The Secretary, P W D
The Chief Engineer for R&B
2 16144-6/8 23-4-48.

Send this the enclosed

B Mar 8/4

ml)5-47-37

No. ₹ 294/47-8

OFFICE OF THE CHAIRMAN,
City Improvement Trust Board,
Dated, Bangalore, the 23rd Febry. 1948.



To

SYED ABDUL ALEEM, Esq., B.A.,
Secretary to Government,
Revenue Department,
BANGALORE

Sir,

Re Effecting certain improvements to the Kempambudhi Tank in Bangalore City.

Adverting to Government Order No L.13270-3/Ml. - 75-47-16 dated 7-2-1948 sanctioning the revised estimate for Rs 42,975/- for the above work, I have the honour to state that the work has been completed and the final Bill amounts to Rs 33,870-4-0 showing savings of Rs 891/- (work portion only). Before the final Bill was prepared the Contractor represented that he had incurred very heavy losses and - further in regard to one item of work the execution of works in connection with the Sumpit, no provision had been made for baling water and that as a matter of fact he had incurred - very heavy expenditure in this regard as rock had to be removed in the bed of the Kempambudhi tank, and the collection of subsoil water was very copious and virulent.

This was carefully investigated by the Engineer Officer who after examining the question thoroughly strongly recommended that the contractors may be paid for baling water at the rate of Rs.2/- per C yard for the 195 C yards of rock which had to be excavated and removed before the Sumpit could be constructed. The rate of Rs 2/- proposed by him is in

P T O

in accordance with the data furnished which is enclosed and which compares with rates proposed for similar works in other places. The final Bill includes the sum of Rs.390/- at Rs.2/- a C.yd. for baling water.

The work having been completed long back, the claims of the Contractors had had to be finally settled. The above sum of Rs.390/- is proposed to be met out of the provision of unforeseen charges of Rs. 1000/- provided in the Revised estimate sanctioned by Government.

Since the Contractors were pressing for payment the final Bill including this item of Rs.390/- has been passed pending sanction of Government to meet this item from the item of unforeseen charges.

I therefore request that sanction of Government may be kindly obtained for the above payment.

I have the honour to be,
Sir,
Your most obedient servant,

C.V. Varadachar

CHAIRMAN,
C.I.T.Board, Bangalore.

ESS/3.

G R S App F VI—G 2]

SUBJECT

Diary No of letter replied to 5003

General and Revenue Secretariat

( )

the 194

Date of issue 25-4-48 194

Signed by (PGA) Mr. RV

revised

May this be—

(i) printed ?

(ii) treated as a Standing Order ?

(iii) published in the Gazette English Part ?

(iv) translated ?

(v) placed at the disposal of the Press ?

(iv) published in the Gazette Kannada Part ?

Section ML

File No 75-47

Serial No 38

Proceedings of the Government of His Highness the Maharaja of Mysore

Read—

go No L/13270-3/ML 75-47-16 & 7-2-1948 sanctioning the estimate for Rs 49,975, for effecting certain improvements to the ~~Kempambudi~~ Kempambudi tank in Bail-

Order thereon—No.—

2) Letter No J 294/4-48, & 23-2-48, from the chairman, C & D Board, Bangalore requesting, in the circumstances stated, sanction to the payment of a sum of Rs 390/-

at the rate of Rs 2/- per c yard to the contractors for 195 c yards for balancing water incurred charges with the work referred to in the 1st read above

3) the official note No 417 of 15/3/48 from the Chief Engineer for R+B on the subject

Order WL 107

The proposal to sanction is accorded to the payment of Rs 390/- as recommended above the charge will be debited to the head of account by issue of journal voucher under the provision of List of Enclosures

charges of Rs 2000/- granted made in the revised estimate referred to in the 1st read above

for Secretary

Copied by

Examined by

To,

The Chairman, C.W.T. Board, Bangalore WBK

The Auditor, P.W.D.

The Chief Engineer for R+B

WD 04162—GPB—50 000—23-10-41

Rs 50 3/49.

PROCEEDINGS OF THE GOVERNMENT OF HIS HIGHNESS THE MAHARAJA OF MYSORE

Read -

Government Order No. L. 13270-3/M1.75-47-16 dated 7th February 1948 sanctioning a revised estimate for Rs 42,975/- for effecting certain improvements to the Kempambudi Tank in Bangalore city.

2. Letter No. C. 294/47-48 dated 23rd February 1948 from the Chairman, City Improvement Trust Board, Bangalore, requesting, in the circumstances stated, sanction to the payment of a sum of Rs 390/- at the rate of Rs 2/- per c.yard for 195 c.yards to the Contractors for taking out water in connection with the work referred to in the Government Order read above.

3. Unofficial Note No.417 dated 15th March 1948 from the Chief Engineer for Roads and Buildings on the subject.

ORDER No. L 16444-6/Mk 75-47-38

Dated, Bangalore, the 23 April 1948.

Sanction is accorded to the payment of Rs 390/- as recommended above. The charge will be debited to the provision of Rs 2,000/- under unforeseen charges made in the revised estimate referred to in the Government Order read above.

By order and in the name of the Governor of Mysore,

for Secretary to Government,
Revenue Department.

To

The Chairman, City Improvement Trust Board, Bangalore. (With Record)
The Auditor, Public Works Department.
The Chief Engineer for Roads and Buildings.

tvr.